

PROJECT	<u>Villanova University - Lancaster Avenue Housing</u>	PROJECT NO.	<u>056756.277</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>02/07/2017</u>

Arrival Time	<u>6:45a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>4:15p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>9.5 hrs</u>	Temp Range:	<u>44°F to 46°F</u>						

CONTRACTOR <u>Torcon, Inc.</u>	SUBCONTRACTOR(S) <u>Mayfield Site Cont.</u>
---------------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent _____	1) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation area of the western most proposed building. A large track-hoe excavator is loading tri-axle dump trucks which are hauling the material offsite. 2) Mayfield continued excavating for storm sewer pipe and structures from MH-252 to MH-251. The contractor set about 18' of reinforced concrete pipe (RCP) at 0.05% slope to MH-251 at 0.05% slope. Pipe and structures were set upon about 6 inches of clean 57 stone, and the pipe was also encased in the stone. Excavation spoils were exported from the site. Trench backfill is comprised of imported tan 2A modified stone being placed in approximately 12" thick lifts and compacted with a walk along vibratory roller. The contractor backfilled the pipe set between MH-252 and MH-251 and toward MH-250. The contractor enclosed the work area in modular fencing at the conclusion of the day. 3) Starfire (subcon tract for Mayfield) has a street sweeper continuously cleaning the lot and adjacent roadways to manage dirt and dust issues.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>4</u>	
Drivers <u>8</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL _____	
Dump Truck <u>7</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other <u>1</u>	

SKETCH	COMMENTS
	1 Technician from Geostrutures, Inc. onsite today
	INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u>