

PROJECT	<u>Villanova University - Lancaster Avenue Housing</u>	PROJECT NO.	<u>056756.277</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>02/08/2017</u>

Arrival Time	<u>6:45a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>4:15p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>7.5 hrs</u>	Temp Range:	<u>44°F to 65°F</u>						

CONTRACTOR <u>Torcon, Inc.</u>	SUBCONTRACTOR(S) <u>Mayfield Site Cont.</u>
---------------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent _____ Foreman <u>1</u> Operators <u>2</u> Laborers <u>4</u> Drivers <u>6</u>	1) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation area of the western most proposed building. A large track-hoe excavator is loading tri-axle dump trucks which are hauling the material offsite. 2) Mayfield continued excavating for storm sewer pipe and structures from MH-251 toward MH-250. The contractor set about 50' of reinforced concrete pipe (RCP) at 0.05% slope from MH-251. Pipe and structures were set upon about 6 inches of clean stone, and the pipe was also encased in the stone. Excavation spoils were exported from the site. Trench backfill is comprised of imported tan 2A modified stone being placed in approximately 12" thick lifts and compacted with a walk along vibratory roller. The contractor backfilled the pipe set between MH-251 toward MH-250. The contractor enclosed the work area in modular fencing at the conclusion of the day. 3) Starfire (subcontract for Mayfield) has a street sweeper continuously cleaning the lot and adjacent roadways to manage dirt and dust issues.
EQUIPMENT USED: Excavator <u>2</u> FEL _____ Dump Truck <u>5</u> Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other <u>1</u> _____ _____ _____	

SKETCH	COMMENTS
	1 Technician from Geostuctures, Inc. onsite today. Offsite between 10 am to 11:30 am and from 2:00 pm to 3:00 pm for alternate project/site visits.
	INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u>