

| | |
|--|-------------------------------|
| PROJECT Villanova University - Lancaster Avenue Housing | PROJECT NO. 056756.277 |
| CLIENT Radnor Township | DATE 02/10/2017 |

| | | | | | | | | | |
|----------------|-------|-----------------|---|-----------------------------------|--------------------------------|---|-------------------------------|---|--|
| Arrival Time | 6:30a | Weather: | <input checked="" type="checkbox"/> Clear | <input type="checkbox"/> Overcast | <input type="checkbox"/> Rain | <input type="checkbox"/> Hot | <input type="checkbox"/> Warm | <input type="checkbox"/> Cool | <input checked="" type="checkbox"/> Cold |
| Departure Time | 3:30p | Site Condition: | <input checked="" type="checkbox"/> Clear | <input type="checkbox"/> Muddy | <input type="checkbox"/> Dusty | <input checked="" type="checkbox"/> Wet | <input type="checkbox"/> Snow | <input checked="" type="checkbox"/> Ice | <input type="checkbox"/> Foggy |
| Total Hours | 9 hrs | Temp Range: | 19°F to 34°F | | | | | | |

| | |
|--------------------------------|---|
| CONTRACTOR Torcon, Inc. | SUBCONTRACTOR(S) Mayfield Site Cont. |
|--------------------------------|---|

| LABOR FORCE | WORK PERFORMED |
|---|---|
| Superintendent _____ Foreman <u>1</u> Operators <u>2</u> Laborers <u>4</u> Drivers <u>8</u> | 1) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation area of the western most proposed building. A large track-hoe excavator is loading tri-axle dump trucks which are hauling the material offsite. 2) Mayfield continued excavating for storm sewer pipe and structures to MH-250 and towards RG-208. The contractor set about 20' of reinforced concrete pipe (RCP) at 0.05% slope to MH-250, and About 20' toward RG-208. Pipe and structures were set upon about 6 inches of clean stone, the pipe was also encased in the stone. Excavation spoils were exported from the site. The contractor enclosed the work area in modular fencing at the conclusion of the day. 3) Starfire (subcon tract for Mayfield) has a street sweeper continuously cleaning the lot and adjacent roadways to manage dirt and dust issues. |
| EQUIPMENT USED: | |
| Excavator <u>2</u> FEL _____ Dump Truck <u>7</u> Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other <u>1</u> _____ _____ _____ | |

| SKETCH | COMMENTS |
|---|---|
| | 1 Technician from Geostrutures, Inc. onsite today |
| INSPECTOR: William Wood-Jenkins - Gannett Fleming | |