

<b>PROJECT</b>	<u>Villanova University - Lancaster Avenue Housing</u>	<b>PROJECT NO.</b>	<u>056756.277</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>02/13/2017</u>

Arrival Time	<u>6:45a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>4:15p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>9.5 hrs</u>	Temp Range:	<u>34°F to 37°F</u>						

<b>CONTRACTOR</b> <u>Torcon, Inc.</u>	<b>SUBCONTRACTOR(S)</b> <u>Mayfield Site Cont., Molly Conc.</u>
---------------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>																					
<table style="width:100%; border-collapse: collapse;"> <tr><td>Superintendent</td><td align="center"><u>1</u></td></tr> <tr><td>Foreman</td><td align="center"><u>2</u></td></tr> <tr><td>Operators</td><td align="center"><u>3</u></td></tr> <tr><td>Laborers</td><td align="center"><u>6</u></td></tr> <tr><td>Drivers</td><td align="center"><u>16</u></td></tr> </table>	Superintendent	<u>1</u>	Foreman	<u>2</u>	Operators	<u>3</u>	Laborers	<u>6</u>	Drivers	<u>16</u>	<p>1) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation area of the north-eastern portion of the west building. A large track-hoe excavator is loading tri-axle dump trucks which are hauling the material offsite.</p> <p>2) Mayfield continued excavating for storm sewer pipe and structures from MH-250 toward RG-208. The contractor set about 60' of reinforced concrete pipe (RCP) at 0.05% slope toward RG-208. Pipe and structures were set upon about 6 inches of clean stone, the pipe was also encased in the stone. Excavation spoils were exported from the site. Trench backfill is comprised of imported tan 2A modified stone being placed in approximately 12" thick lifts and compacted with a walk along vibratory roller. The contractor backfilled the pipe set between MH-251 to MH-250 and toward RG-208. The contractor enclosed the work area in modular fencing at the conclusion of the day.</p> <p>3) Starfire (subcon tract for Mayfield) has a street sweeper continuously cleaning the lot and adjacent roadways to manage dirt and dust issues.</p> <p>4) Molly Concrete Contractors, Inc. began excavating for the building foundations in the western area of the west building. Excavation spoils are being loaded into tri-axle dump trucks and unloaded into a stockpile onsite and being maintained by a small dozer.</p>											
Superintendent	<u>1</u>																					
Foreman	<u>2</u>																					
Operators	<u>3</u>																					
Laborers	<u>6</u>																					
Drivers	<u>16</u>																					
<b>EQUIPMENT USED:</b> <table style="width:100%; border-collapse: collapse;"> <tr><td>Excavator</td><td align="center"><u>2</u></td></tr> <tr><td>FEL</td><td align="center"><u>          </u></td></tr> <tr><td>Dump Truck</td><td align="center"><u>15</u></td></tr> <tr><td>Backhoe</td><td align="center"><u>          </u></td></tr> <tr><td>Hoe Pac</td><td align="center"><u>          </u></td></tr> <tr><td>Vibratory Roller</td><td align="center"><u>          </u></td></tr> <tr><td>Motorized Tamper</td><td align="center"><u>          </u></td></tr> <tr><td>Other</td><td align="center"><u>2</u></td></tr> <tr><td> </td><td align="center"><u>          </u></td></tr> <tr><td> </td><td align="center"><u>          </u></td></tr> <tr><td> </td><td align="center"><u>          </u></td></tr> </table>	Excavator	<u>2</u>	FEL	<u>          </u>	Dump Truck	<u>15</u>	Backhoe	<u>          </u>	Hoe Pac	<u>          </u>	Vibratory Roller	<u>          </u>	Motorized Tamper	<u>          </u>	Other	<u>2</u>		<u>          </u>		<u>          </u>		<u>          </u>
Excavator	<u>2</u>																					
FEL	<u>          </u>																					
Dump Truck	<u>15</u>																					
Backhoe	<u>          </u>																					
Hoe Pac	<u>          </u>																					
Vibratory Roller	<u>          </u>																					
Motorized Tamper	<u>          </u>																					
Other	<u>2</u>																					
	<u>          </u>																					
	<u>          </u>																					
	<u>          </u>																					

<b>SKETCH</b>	<b>COMMENTS</b>
	<p>1 Technician from Geostrutures, Inc. onsite today</p>
<b>INSPECTOR:</b> <u>William Wood-Jenkins - Gannett Fleming</u>	