

PROJECT	<u>Villanova University - Lancaster Avenue Housing</u>	PROJECT NO.	<u>056756.277</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>02/14/2017</u>

Arrival Time	<u>6:45a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>4:15p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.5 hrs</u>	Temp Range:	<u>34°F to 37°F</u>						

CONTRACTOR <u>Torcon, Inc.</u>	SUBCONTRACTOR(S) <u>Mayfield Site Cont., Molly Conc.</u>
---------------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation area of the north-eastern portion of the west building. A large track-hoe excavator is loading tri-axle dump trucks which are hauling the material either offsite. 2) Mayfield continued excavating for storm sewer pipe and structures from MH-250 to RG-208 and toward MH-274. The contractor set about 12' of reinforced concrete pipe (RCP) at 0.05% slope to RG-208, and about 21' of RCP to MH-274 also at 0.05%. Pipe and structures were set upon 6+ inches of clean stone, the pipe was also encased in the stone. Excavation spoils were exported from the site. 3) Starfire (subcontract for Mayfield) has a street sweeper continuously cleaning the lot and adjacent roadways to manage dirt and dust issues. 4) Molly Concrete Contractors, Inc. continued excavating for the building foundations in the western half of the west building. Excavation spoils are being loaded into tri-axle dump trucks and unloaded into a stockpiled onsite and being maintained by a small dozer.
Foreman <u>2</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers <u>16</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL _____	
Dump Truck <u>15</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other <u>2</u>	

SKETCH	COMMENTS
	1 Technician from Geostrutures, Inc. and 1 technician from Advanced Geosystems onsite today. Departed site for one hour to attend to another project site.
	INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u>