

PROJECT	<u>Villanova University - Lancaster Avenue Housing</u>	PROJECT NO.	<u>056756.277</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>03/09/2017</u>

Arrival Time	<u>6:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.5 hrs</u>	Temp Range:	<u>44°F to 62°F</u>						

CONTRACTOR <u>Torcon, Inc.</u>	SUBCONTRACTOR(S) <u>Mayfield Site Cont., Molly Concrete Cont., D.M. Sabia, Inc.</u>
---------------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation areas of the east building. Large track-hoe excavators are loading tri-axle dump trucks which are hauling the material offsite. 2.) Starfire (subcontract for Mayfield) has a street sweeper continuously cleaning the lot and adjacent roadways to manage dirt/dust and other debris issues. 3.) Molly Concrete Contractors, Inc. and D.M. Sabia, Inc. (mason) continued construction of the foundations and walls of the west building. Foundation excavation spoils are being loaded into tri-axle dump trucks for export offsite. Concrete trucks and the mason's equipment primarily remained on the paved and stoned sections of the lot, discarded portland based materials were placed in the prescribed dumpster(s). 4.) Mayfield excavated for the storm sewer pipe between structure MH-213 to MH-214. The contractor set about 45' of reinforced concrete pipe (RCP) at a slope of about 0.034%. Pipe was set upon 6+ inches of clean stone, the pipe was also encased in the clean stone. 2RC modified stone was used for trench backfill. Modified stone is being placed and compacted in about 12 inch thick lifts with a combination of a walk along vibratory roller and jumping jack for compaction. 5.) Mayfield began removing vegetation and debris from an area adjacent to the western most proposed dumpster pad. The area is being cleared for a staging area for the mason. The perimeter of the area was stripped back with a track hoe and E&S control fencing (silt fence) was installed. Most of the area was stripped and stock piled in place for exporting.
Foreman <u>2</u>	
Operators <u>4</u>	
Laborers <u>5</u>	
Drivers <u>9</u>	
EQUIPMENT USED:	
Excavator <u>3</u>	
FEL _____	
Dump Truck <u>8</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper <u>1</u>	
Other <u>1</u>	

SKETCH	COMMENTS
	INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u>

