

| | | | |
|----------------|--|--------------------|-------------------|
| PROJECT | <u>Villanova University - Lancaster Avenue Housing</u> | PROJECT NO. | <u>056756.277</u> |
| CLIENT | <u>Radnor Township</u> | DATE | <u>03/13/2017</u> |

| | | | | | | | | | |
|----------------|--------------|-----------------|--------------------------------|--|--------------------------------|------------------------------|-------------------------------|---|--|
| Arrival Time | <u>6:30a</u> | Weather: | <input type="checkbox"/> Clear | <input checked="" type="checkbox"/> Overcast | <input type="checkbox"/> Rain | <input type="checkbox"/> Hot | <input type="checkbox"/> Warm | <input type="checkbox"/> Cool | <input checked="" type="checkbox"/> Cold |
| Departure Time | <u>2:30p</u> | Site Condition: | <input type="checkbox"/> Clear | <input checked="" type="checkbox"/> Muddy | <input type="checkbox"/> Dusty | <input type="checkbox"/> Wet | <input type="checkbox"/> Snow | <input checked="" type="checkbox"/> Ice | <input type="checkbox"/> Foggy |
| Total Hours | <u>7 hrs</u> | Temp Range: | <u>12°F to 35°F</u> | | | | | | |

| | |
|---------------------------------------|--|
| CONTRACTOR <u>Torcon, Inc.</u> | SUBCONTRACTOR(S) <u>Mayfield Site Cont., Molly Concrete Cont., D.M. Sabia, Inc.</u> |
|---------------------------------------|--|

| LABOR FORCE | WORK PERFORMED |
|-------------------------|--|
| Superintendent <u>1</u> | 1.) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation areas of the east building. Large track-hoe excavators are loading tri-axle dump trucks which are hauling the material offsite. 2.) The street sweeper is continuously cleaning the lot and adjacent roadways to manage dirt/dust and other debris issues. 3.) Mayfield continued removing vegetation and debris from the area where storm sewer endwall structure EW-202 is to be located. Vegetative debris and top-soil are being excavated with a track hoe and loaded into tri-axle dump trucks for export off site. 4.) Molly Concrete Contractors, Inc. and D.M. Sabia, Inc. (mason) continued construction of the foundations and walls of the west building. Foundation excavation spoils are being loaded into tri-axle dump trucks for export offsite. Concrete trucks and the mason's equipment primarily remained on the paved and stoned sections of the lot, discarded portland based materials were placed in the prescribed dumpster(s). 5.) Schnable (subcontract for Mayfield) has been augering for steal beam posts along the eastern side of the east building along Ithan Ave. Steal I-beam posts are being installed in concrete to protect the soil bank from collapse against the deep foundation excavations proposed for the area as part of the East building basement/foundations. |
| Foreman <u>2</u> | |
| Operators <u>4</u> | |
| Laborers <u>5</u> | |
| Drivers <u>9</u> | |
| EQUIPMENT USED: | |
| Excavator <u>3</u> | |
| FEL _____ | |
| Dump Truck <u>8</u> | |
| Backhoe _____ | |
| Hoe Pac _____ | |
| Vibratory Roller _____ | |
| Motorized Tamper _____ | |
| Other <u>1</u> | |
| _____ | |
| _____ | |

| SKETCH | COMMENTS |
|---------------|--|
| | |
| | INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u> |

