

<b>PROJECT</b>	<u>Villanova University - Lancaster Avenue Housing</u>	<b>PROJECT NO.</b>	<u>056756.277</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>03/15/2017</u>

Arrival Time	<u>10:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>12:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2 hrs</u>	Temp Range:	<u>18°F to 28°F</u>						

<b>CONTRACTOR</b> <u>Torcon, Inc.</u>	<b>SUBCONTRACTOR(S)</b> <u>Mayfield Site Cont., Molly Concrete Cont., D.M. Sabia, Inc.</u>
---------------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1.) Mayfield Site Construction (Mayfield) continued removing snow and ice from the lot for the first half of the day and continued excavation of bulk soil and materials for the foundation areas of the east building. Large track-hoe excavators are loading tri-axle dump trucks which are hauling the material offsite. 2.) The street sweeper is continuously cleaning the lot and adjacent roadways to manage mud and other debris issues. 3.) Molly Concrete Contractors, Inc. and D.M. Sabia, Inc. (mason) have some manpower onsite to clear off footings from the snowfall. 4.) Schnable (subcontract for Mayfield) continued augering for steal beam posts along the eastern side of the east building along Ithan Ave. Steal I-beam posts are being installed in concrete to protect the soil bank from collapse against the deep foundation excavations proposed for the area as part of the East building basement/foundations.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>4</u>	
Drivers <u>4</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>1</u>	
FEL _____	
Dump Truck <u>3</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other <u>1</u>	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> <u>William Wood-Jenkins - Gannett Fleming</u>

