

<b>PROJECT</b>	<u>Villanova University - Lancaster Avenue Housing</u>	<b>PROJECT NO.</b>	<u>056756.277</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>03/16/2017</u>

Arrival Time	<u>9:45a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>12:45p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3 hrs</u>	Temp Range:	<u>18°F to 37°F</u>						

<b>CONTRACTOR</b> <u>Torcon, Inc.</u>	<b>SUBCONTRACTOR(S)</b> <u>Mayfield Site Cont., Molly Concrete Cont., D.M. Sabia, Inc.</u>
---------------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1.) Mayfield Site Construction (Mayfield) continued removing snow and ice from the basement foundation areas Large track-hoe excavators are loading tri-axle dump trucks which are hauling the material offsite. 2.) The street sweeper is continuously cleaning the lot and adjacent roadways to manage mud and other debris issues. 3.) Molly Concrete Contractors, Inc. and D.M. Sabia, Inc. (mason) resumed foundation construction. Molly began excavating for foundation in the East building, and Sabia continued block walls in the west building. 4.) Schnable (subcontract for Mayfield) continued augering for steal beam posts along the eastern side of the east building along Ithan Ave. Steal I-beam posts are being installed in concrete to protect the soil bank from collapse against the deep foundation excavations proposed for the area as part of the East building basement/foundations. 5.) E&S controls were observed to be in place and unmodified by the snow removal activities.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>4</u>	
Drivers <u>4</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>3</u>	
FEL _____	
Dump Truck <u>3</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other <u>1</u>	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> <u>William Wood-Jenkins - Gannett Fleming</u>

