

<b>PROJECT</b>	<u>Villanova University - Lancaster Avenue Housing</u>	<b>PROJECT NO.</b>	<u>056756.277</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>03/20/2017</u>

Arrival Time	<u>10:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4 hrs</u>	Temp Range:	<u>34°F to 46°F</u>						

<b>CONTRACTOR</b> <u>Torcon, Inc.</u>	<b>SUBCONTRACTOR(S)</b> <u>Mayfield Site Cont., Molly Concrete Cont., D.M. Sabia, Inc.</u>
---------------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	<p>1.) Mayfield Site Construction (Mayfield) continued bulk soil excavation from the building foundation areas. Large track-hoe excavators are loading tri-axle dump trucks which are hauling the material offsite. Near the middle of the day the exporting trucks had not properly cleaned off their tires and managed to drop several tredrows of mud on Lancaster Ave. The Mayfield superintendent was notified and he immediately directed the sweeper truck to clean up the debris. The street sweeper is onsite all day to continuously clean the lot and adjacent roadways; to manage mud and other debris issues.</p> <p>3.) Molly Concrete Contractors, Inc. and D.M. Sabia, Inc. (mason) continue foundation construction. Molly is excavating for foundation in the East building, and Sabia continued block walls in the west building.</p> <p>4.) E&amp;S controls were observed to be in place, the majority of which are in place and managing the water and debris as designed. There was one silt catch bag on the south side of the site connected to pumps de-watering the building excavations that was observed to be bloated and letting silt laden water leak. The Mayfield superintendent was informed of the condition, he noted that he has a replacement for it and will get them swapped out.</p>
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>4</u>	
Drivers <u>11</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>3</u>	
FEL _____	
Dump Truck <u>10</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other <u>1</u>	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<p><b>INSPECTOR:</b> <u>William Wood-Jenkins - Gannett Fleming</u></p>

