

PROJECT	<u>Villanova University - Lancaster Avenue Housing</u>	PROJECT NO.	<u>056756.277</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>03/09/2017</u>

Arrival Time	<u>10:00a</u>	Weather:	<input type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>1:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.0 hrs</u>	Temp Range:	<u>34°F to 52°F</u>						

CONTRACTOR <u>Torcon, Inc.</u>	SUBCONTRACTOR(S) <u>Mayfield Site Cont., Molly Concrete Cont., D.M. Sabia, Inc.</u>
---------------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation areas of the east building along the north side. A large track-hoe excavator is loading tri-axle dump trucks which are hauling the material offsite. Trucks are processing through a tire wash station to cut down on mud and debris being dropped offsite. Additionally, Mayfield has a street sweeper subcontracted to clean the site paved areas and surrounding roads. 2.) Mayfield placed stone for the new staging area for the mason adjacent to the proposed west-most dumpster pad area. 3.) Mayfield replaced the silt bag placed near MH-213 that was observed to be silt laden. The new bag and other site E&S controls appear to be functioning as required. 4.) Molly Concrete Contractors, Inc. and D.M. Sabia, Inc. (mason) continued construction of the foundations and walls of the west building. Foundation excavation spoils are being loaded into tri-axle dump trucks for export offsite. Concrete trucks and the mason's equipment primarily remained on the paved and stoned sections of the lot, discarded portland based materials were placed in the prescribed dumpster(s).
Foreman <u>2</u>	
Operators <u>4</u>	
Laborers <u>5</u>	
Drivers <u>9</u>	
EQUIPMENT USED:	
Excavator <u>3</u>	
FEL _____	
Dump Truck <u>8</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper <u>1</u>	
Other <u>1</u>	

SKETCH	COMMENTS
	1 Technician from Geostrutures, Inc., and 1 from Advanced Geosystems, Inc. were onsite today.
	INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u>

