

PROJECT	<u>Villanova University - Lancaster Avenue Housing</u>	PROJECT NO.	<u>056756.277</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>03/24/2017</u>

Arrival Time	<u>10:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>2:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4 hrs</u>	Temp Range:	<u>39°F to 60°F</u>						

CONTRACTOR <u>Torcon, Inc.</u>	SUBCONTRACTOR(S) <u>Mayfield Site Cont., Molly Concrete Cont., D.M. Sabia, Inc.</u>
---------------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Mayfield patched sections of the paved lot near the entrance to the site where utility work and miscellaneous damage had occurred. 2.) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation areas of the east building along the north side. A large track-hoe excavator is loading tri-axle dump trucks which are hauling the material offsite. Trucks are processing through a tire wash station to cut down on mud and debris being dropped offsite. Additionally, Mayfield has a street sweeper subcontracted to clean the site paved areas and surrounding roads. 3.) Roadways around the site are observed to be clean and free of debris, no build up of mud/dirt; the street sweeper continues to make rounds through the site and perimeter roads. E&S controls were observed being maintained with the rainy conditions expected over the weekend. 4.) Molly Concrete Contractors, Inc. and D.M. Sabia, Inc. (mason) continued construction of the foundations and walls of the west and east buildings. Foundation excavation spoils are being loaded into tri-axle dump trucks for export offsite. Concrete trucks and the mason's equipment primarily remained on the paved and stoned sections of the lot, discarded portland based materials were placed in the prescribed dumpster(s).
Foreman <u>2</u>	
Operators <u>4</u>	
Laborers <u>5</u>	
Drivers <u>9</u>	
EQUIPMENT USED:	
Excavator <u>3</u>	
FEL _____	
Dump Truck <u>8</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper <u>1</u>	
Other <u>1</u>	

SKETCH	COMMENTS
	1 Technician from Geostrutures, Inc., and 1 from Advanced Geosystems, Inc. were onsite today.
	INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u>

