

<b>PROJECT</b>	<u>Villanova University - Lancaster Avenue Housing</u>	<b>PROJECT NO.</b>	<u>056756.277</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>03/27/2017</u>

Arrival Time	<u>7:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4 hrs</u>	Temp Range:	<u>34°F to 60°F</u>						

<b>CONTRACTOR</b> <u>Torcon, Inc.</u>	<b>SUBCONTRACTOR(S)</b> <u>Mayfield Site Cont., Molly Concrete Cont., D.M. Sabia, Inc.</u>
---------------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1.) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation areas of the east building along the north side. A large track-hoe excavator is loading tri-axle dump trucks which are hauling the material offsite. Trucks are processing through a tire wash station to cut down on mud and debris being dropped offsite. Additionally, Mayfield has a street sweeper subcontracted to clean the site paved areas and surrounding roads.
Foreman <u>2</u>	
Operators <u>4</u>	
Laborers <u>5</u>	
Drivers <u>9</u>	3.) Roadways around the site are observed to be clean and free of debris, no build up of mud/dirt; the street sweeper continues to make rounds through the site and perimeter roads.
<b>EQUIPMENT USED:</b>	4.) Molly Concrete Contractors, Inc. and D.M. Sabia, Inc. (mason) continued construction of the foundations and walls of the west and east buildings. Foundation excavation spoils are being loaded into tri-axle dump trucks for export offsite. Concrete trucks and the mason's equipment primarily remained on the paved and stoned sections of the lot, discarded portland based materials were placed in the prescribed dumpster(s).
Excavator <u>3</u>	
FEL _____	
Dump Truck <u>8</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other <u>1</u>	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1 Technician from Geotechnical, Inc., and 1 from Advanced Geosystems, Inc. were onsite today. Departed the site to provide services at another project location; away from about 9 am to 12 pm.
	<b>INSPECTOR:</b> <u>William Wood-Jenkins - Gannett Fleming</u>

