

<b>PROJECT</b>	<u>Villanova University - Lancaster Avenue Housing</u>	<b>PROJECT NO.</b>	<u>056756.277</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>03/30/2017</u>

Arrival Time	<u>7:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>5:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>10 hrs</u>	Temp Range:	<u>37°F to 58°F</u>						

<b>CONTRACTOR</b> <u>Torcon, Inc.</u>	<b>SUBCONTRACTOR(S)</b> <u>Mayfield Site Cont. Inc, Molly Conc. Cont, Inc., D.M. Sabia, Inc.</u>
---------------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	<p>1.) Mayfield Site Construction (Mayfield) continued excavating for storm sewer from endwall EW-202 to manhole MH-230. Residual material was excavated from the area and placed in a tri-axle dump truck for export off site. The contractor set 7 lengths (about 50 ft.) of 36 inch diameter reinforced concrete pipe (RCP) at 0.005% grade to manhole MH-230 and set the manhole structure. Materials were set upon 6+ inches of 2B clean stone. Pipe was encased and the trench backfilled with modified stone, trench backfill was placed in approximately 12 inch thick lifts and compacted with a walk along vibratory roller.</p> <p>2.) Mayfield continued removing bulk soil and materials for the foundation areas of the east building along the north side. Also, Molly Concrete contractors excavated for foundation footings in the western end of the east building. Large track-hoe excavators are loading tri-axle dump trucks which are hauling the material offsite. Trucks are processing through a tire wash station to cut down on mud and debris being dropped offsite. Additionally, Mayfield has a street sweeper subcontracted to clean the site paved areas and surrounding roads.</p> <p>3.) Trucks delivering concrete and grout for Molly and D.M. Sabia (mason) were primarily remained on the paved and stoned sections of the lot, discarded portland based materials were placed in the prescribed dumpster(s).</p>
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>5</u>	
Drivers <u>6</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>3</u>	
FEL _____	
Dump Truck <u>5</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other <u>1</u>	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<p>1 Technician from Geostrutures, Inc., and 1 from Advanced Geosystems, Inc. were onsite today.</p>
	<p><b>INSPECTOR:</b> <u>William Wood-Jenkins - Gannett Fleming</u></p>

