

PROJECT	<u>Villanova University - Lancaster Avenue Housing</u>	PROJECT NO.	<u>056756.277</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>03/31/2017</u>

Arrival Time	<u>6:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8 hrs</u>	Temp Range:	<u>37°F to 58°F</u>						

CONTRACTOR <u>Torcon, Inc.</u>	SUBCONTRACTOR(S) <u>Mayfield Site Cont. Inc.</u>
---------------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>5</u> Drivers <u>6</u>	1.) Mayfield Site Construction (Mayfield) continued excavating for storm sewer from MH-230 toward MH-222. Residual material was excavated from the area and placed in a tri-axle dump truck for export off site. The contractor set 2 lengths (about 50 ft.) of 36 inch diameter HDPE pipe at 0.005% grade. Materials were set upon 6+ inches of 2B clean stone, also pipe was encased in the clean stone. Trench backfill was attempted with modified stone in approximately a 12 inch thick lift and compacted with a walk along vibratory roller. Due to the heavy rain conditions, required compaction criteria was not achieved and the contractor ceased operations for the day. 2.) Roadways around the site are observed to be clean and free of debris, no build up of mud/dirt; the street sweeper continues to make rounds through the site and perimeter roads. E&S controls were observed being operational with the heavy rain conditions throughout the day.
EQUIPMENT USED: Excavator <u>3</u> FEL _____ Dump Truck <u>5</u> Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other <u>1</u> _____ _____ _____	

SKETCH	COMMENTS
	1 Technician from Geostructures, Inc., and 1 from Advanced Geosystems, Inc. were onsite today.
	INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u>