

PROJECT	<u>Villanova University - Lancaster Avenue Housing</u>	PROJECT NO.	<u>056756.277</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>04/01/2017</u>

Arrival Time	<u>8:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>2:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>6 hrs</u>	Temp Range:	<u>35°F to 50°F</u>						

CONTRACTOR <u>Torcon, Inc.</u>	SUBCONTRACTOR(S) <u>Mayfield Site Cont. Inc.</u>
---------------------------------------	---------------------------------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>5</u> Drivers <u>2</u>	1.) Mayfield Site Construction (Mayfield) continued excavating for storm sewer from MH-230 to MH-222. Residual material was excavated from the area and placed in a tri-axle dump truck for export off site. The contractor set 1 length (about 15 ft.) of 36 inch diameter HDPE pipe at 0.005% grade and the structure components for manhole MH-222. Materials were set upon 6+ inches of 2B clean stone, also pipe was encased in the clean stone. Trench backfill conducted on the previously placed backfill material and the newly places pipe section. Material (imported recycled crushed concrete) was placed in approximately a 12 inch thick lift and compacted with a walk along vibratory roller. 2.) Roadways around the site are observed to be clean and free of debris, no build up of mud/dirt.
EQUIPMENT USED: Excavator <u>2</u> FEL _____ Dump Truck <u>2</u> Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

SKETCH	COMMENTS
	1 Technician from Geostructures, Inc., was onsite today.
	INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u>