

<b>PROJECT</b>	<u>Villanova University - Lancaster Avenue Housing</u>	<b>PROJECT NO.</b>	<u>056756.277</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>04/03/2017</u>

Arrival Time	<u>7:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>4:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>9 hrs</u>	Temp Range:	<u>38°F to 64°F</u>						

<b>CONTRACTOR</b> <u>Torcon, Inc.</u>	<b>SUBCONTRACTOR(S)</b> <u>Mayfield Site Cont. Inc.</u>
---------------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	<p>1.) Mayfield Site Construction (Mayfield) continued excavating for storm sewer from MH-222 toward MH-201. Residual material was excavated from the area and placed in a tri-axle dump truck for export off site. The contractor set 2 lengths (about 38 ft.) of 36 inch diameter HDPE pipe at 0.005% grade. Pipe was set upon 6+ inches of 2B clean stone, also pipe was encased in the clean stone. Additionally the contractor installed about 50 ft. of 6 inch flexible plastic pipe to connect the foundation drainage pipe to MH-222. The manufacturer neglected to make an opening for the foundation drain connection on the manhole. The contractor cut an opening into the manhole adjacent to the opening for the storm pipe for the additional pipe. Trench backfill was placed on the pipe previously installed on Saturday and the lengths of pipe installed today, imported 2RC modified stone was placed in approximately a 12 inch thick lifts and compacted with a walk along vibratory roller.</p> <p>2.) Roadways around the site are observed to be clean and free of debris, no build up of mud/dirt. Mayfield placed soil for grading along the southern side of the pipe run between EW-202 and MH-230 and mended section of the E&amp;S controls in the area for proper containment of the site materials.</p>
Foreman <u>2</u>	
Operators <u>4</u>	
Laborers <u>6</u>	
Drivers <u>4</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>3</u>	
FEL _____	
Dump Truck <u>4</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper <u>1</u>	
Other <u>1</u>	
_____	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<p>1 Technician from Geostrutures, Inc., and 1 from Advanced Geosystems, Inc. were onsite today.</p>
	<p><b>INSPECTOR:</b> <u>William Wood-Jenkins - Gannett Fleming</u></p>