

PROJECT <u>Villanova University - Lancaster Avenue Housing</u>	PROJECT NO. <u>056756.277</u>
CLIENT <u>Radnor Township</u>	DATE <u>04/04/2017</u>

Arrival Time <u>7:00a</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>3:00p</u>	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>8 hrs</u>	Temp Range: <u>47°F to 74°F</u>

CONTRACTOR <u>Torcon, Inc.</u>	SUBCONTRACTOR(S) <u>Mayfield Site Cont. Inc.</u>
---------------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>2</u> Operators <u>4</u> Laborers <u>6</u> Drivers <u>4</u>	1.) Mayfield Site Construction (Mayfield) continued excavating for storm sewer from MH-222 to MH-201. Residual material was excavated from the area and placed in a tri-axle dump truck for export off site. The contractor set 2 lengths (about 28 ft.) of 36 inch diameter HDPE pipe at 0.005% grade. Pipe was set upon 6+ inches of 2B clean stone, also pipe was encased in the clean stone. 2.) Roadways around the site are observed to be clean and free of debris, no build up of mud/dirt. Mayfield subcontracted a street sweeper to constantly maintain the paved areas of the site and surrounding roadways. Additionally, the contractor is washing off truck tires prior to trucks departing the site.
EQUIPMENT USED: Excavator <u>3</u> FEL _____ Dump Truck <u>4</u> Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper <u>1</u> Other <u>1</u> _____ _____ _____	

SKETCH	COMMENTS
	2 Technician from Geostrutures, Inc., and 2 from Advanced Geosystems, Inc. were onsite today.
	INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u>