

PROJECT	<u>Villanova University - Lancaster Avenue Housing</u>	PROJECT NO.	<u>056756.277</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>04/05/2017</u>

Arrival Time	<u>7:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8 hrs</u>	Temp Range:	<u>47°F to 65°F</u>						

CONTRACTOR <u>Torcon, Inc.</u>	SUBCONTRACTOR(S) <u>Mayfield Site Cont. Inc., D.M. Sabia & Co., Molly Concrete Co.</u>
---------------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	<p>1.) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation areas of the east building in the north-east corner of the building foundation area. A large track-hoe excavator is loading tri-axle dump trucks which are hauling the material to the west building where foundation backfill operation are commencing along the northern side of the building.</p> <p>2.) Mayfield continued excavating for storm sewer from MH-201 toward MH-202. Residual material was excavated from the area and placed in a tri-axle dump truck for export off site. The contractor set 4 lengths (about 75 ft.) of 30 inch diameter HDPE pipe at 0.005% grade. Pipe was set upon 6+ inches of 2B clean stone, also pipe was encased in 18+ inches of the clean stone. Trench backfill was placed on the pipe installed today, imported 2RC modified stone was placed in approximately a 12 inch thick lifts and compacted with a walk along vibratory roller.</p> <p>3.) Roadways around the site are observed to be clean and free of debris, no build up of mud/dirt; the street sweeper continues to make rounds through the site and perimeter roads.</p> <p>4.) Molly Concrete Contractors, Inc. and D.M. Sabia, Inc. (mason) continued construction of the foundations and walls for the new buildings. Concrete trucks and the mason's equipment primarily remained on the paved and stoned sections of the lot, discarded portland based materials were placed in the prescribed dumpster(s).</p>
Foreman <u>2</u>	
Operators <u>4</u>	
Laborers <u>6</u>	
Drivers <u>6</u>	
EQUIPMENT USED:	
Excavator <u>3</u>	
FEL _____	
Dump Truck <u>6</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper <u>1</u>	
Other <u>1</u>	

SKETCH	COMMENTS
	<p>2 Technician from Geostrutures, Inc., and 2 from Advanced Geosystems, Inc. were onsite today.</p>
	<p>INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u></p>

