

<b>PROJECT</b>	<u>Villanova University - Lancaster Avenue Housing</u>	<b>PROJECT NO.</b>	<u>056756.277</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>04/06/2017</u>

Arrival Time	<u>7:00a</u>	Weather:	<input type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>1:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>6.5 hrs</u>	Temp Range:	<u>40°F to 50°F</u>						

<b>CONTRACTOR</b> <u>Torcon, Inc.</u>	<b>SUBCONTRACTOR(S)</b> <u>Mayfield Site Cont. Inc., Molly Concrete Co., Inc.</u>
---------------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1.) Mayfield Site Construction (Mayfield) continued excavating for storm sewer from MH-201 to MH-202. Residual material was excavated from the area and placed in a tri-axle dump truck for export off site. The contractor set 2 lengths (about 40 ft.) of 30 inch diameter HDPE pipe at 0.007ft/ft grade and the manhole structure sections for MH-202. Materials were set upon 6+ inches of 2B clean stone, also pipe was encased in 18+ inches of the clean stone. No trench backfill was placed today due to the heavy rains that were steady throughout the work.
Foreman <u>2</u>	
Operators <u>3</u>	
Laborers <u>6</u>	2.) Roadways around the site are observed to be clean and free of debris, no build up of mud/dirt; the street sweeper continues to make rounds through the site and perimeter roads, and outgoing trucks are being processed through a tire wash station. E&S controls were observed to be functioning as designed with the heavy rain conditions today.
Drivers <u>4</u>	
<b>EQUIPMENT USED:</b>	3.) Molly Concrete Contractors, Inc. continued construction of the foundations and walls for the new buildings. Concrete trucks primarily remained on the paved and stoned sections of the lot, discarded portland based materials were placed in the prescribed dumpster.
Excavator <u>2</u>	
FEL _____	
Dump Truck <u>4</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper <u>1</u>	
Other <u>1</u>	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1 Technician from Geostructures, Inc., and 1 from Advanced Geosystems, Inc. were onsite today.
<b>INSPECTOR:</b> <u>William Wood-Jenkins - Gannett Fleming</u>	

