

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>06/08/2016</u>

Arrival Time	<u>10:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>1:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.5</u>	Temp Range:	<u>70°F to 48°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) JJD continued with excavation on Ithan Ave for the proposed sanitary sewer run from MH-S7 to MH-S8 (Located in Ithan Ave.) using the large rock hammer attachment. They stopped work around noon today due to very strong wind and rain. The trench was steel plated and pinned with iron pins then edged with cold patch for a smooth transition. 3.) Molly Construction continues with the footer installation for the proposed parking garage. 4.) Sweeper truck onsite all day. 5.) JJD continued with excavation for the proposed Stormwater Management System located at the NE side of the existing sports field picked up again today. Excavation was stopped around noon today due to very strongwind and rain. 6.) JJD installed the proposed storm manhole (234) today at the NW corner of the sports field.
Foreman <u>0</u>	
Operators <u>1</u>	
Laborers <u>1</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>10</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Large Roller _____	
Bulldozer _____	
Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check on compaction and to take test cylinders. 2.) Radnor Police onsite again today helping with both pedestrian and vehicular traffic due to the multiple graduation ceremonies at VU.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>