

PROJECT	Villanova University - WLA Parking Lot	PROJECT NO.	056756.249
CLIENT	Radnor Twsp.	DATE	03/03/2016

Arrival Time	8:30a	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	3:00p	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	4.0	Temp Range:	39°F to 28°F						

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, QCI, HBF, DBA, Brightline Construction
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Brightline Construction continues with their formwork and rebar work on the proposed retaining wall. 2.) HB Frazier was onsite working on the electrical conduit installation from the transformer located behind Geraghty Hall. This is for the 4-4" PVC conduit to the proposed electrical Manhole-1. 3.) Sweeper truck onsite until 2:30pm again today to help maintain the roadways and keep them clear of any dirt or mud. 4.) The 4-4" PVC conduits were installed with the rebar cages and spacers so that they may be encased in concrete. They plan to encase this conduit tomorrow pending weather. 5.) QCI sawcut from the proposed MH-1 towards the Pike Field Garage. This will be excavated beginning tomorrow.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) Site Time: 8:30-11:00, 1:30-3:00 = 4.0 Hours
	INSPECTOR: Jason Thompson - Gannett Fleming

