

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 07/11/2016

Arrival Time 10:15a	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 10:45a	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input checked="" type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 0.5	Temp Range: 83°F to 64°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Mayfield Gardens
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1 Foreman 1 Operators 2 Laborers 0 Drivers 1	1.) Contractor sawcut/removed section of ADA Ramp at the north side of the "Visitor" Lot. Site Superintendent indicated that there was a bad concrete pour and this would need to be fixed. 2.) Street Sweeper was onsite to address dust control and sediment. 3.) Mayfield Gardens continues installation of plantings located adjacent to Geraghty Hall. Additionally, topsoil was being spread adjacent to Stone Hall.
EQUIPMENT USED:	
Excavator 4 FEL 1 Dump Truck 3 Backhoe 2 Hoe Pac _____ Vibratory Roller 2 Motorized Tamper _____ Other _____ Large Roller 1 Bulldozer 2 Lull _____	

SKETCH	COMMENTS
	INSPECTOR: M. Prusko - Gannett Fleming