

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>03/09/2016</u>

Arrival Time	<u>8:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>4:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>6.0</u>	Temp Range:	<u>79°F to 54°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Brightline, HBF, DBA</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Brightline Construction continues with the formwork and rebar for the proposed Retaining Wall. 2.) HB Frazier continued with the Underground Electric on the Eastern side of Church Walk. 3.) JJD installed the following Storm Structures: a.) I-108, b.) I-117, c.) MH-113, d.) I-116 4.) JJD completed the following Storm runs: a.) I-109 to I-110 (103' of 18" HDPE @ 4.1%) b.) MH-108 to I-109 (24' of 18" HDPE @ 2.2%) 5.) The Construction Entrance was very dirty and dusty. I pointed this out to Doug (Torcon) and he initially disagreed. Doug said the Construction Entrance was not dirty and did not need to be cleaned as I informed him. I informed him again that E&S control issues take precedence over construction, and that the site would be shut down and not reopened until all parties could sit down and discuss the issues at hand. Upon informing him of this, he had a small crew of laborers come out and clear the dirt and debris off of Church Walk and appointed one laborer to stay at the gate to keep an eye on the area and clean it accordingly. 6.) JJD began excavation in front of the "Construction Trailer" along Lancaster Ave. This is just to get them down to grade for the proposed work to be performed in that area. 7.) I notified Doug (Torcon) of three (3) issues that needed to be addressed: I.) Tree protection Fence at the front left side of Griffin Hall and the missing and/or damaged silt sock must be addressed in a timely matter. II.) Tree Protection Fence on the Eastern side of Geraghty Hall is badly damaged in a few areas and needs to be addressed. III.) The "Access" point along Lancaster Avenue must be maintained. This includes installing new #4 Ballast and keeping the sidewalk and Lancaster Ave. clean of all dirt and debris.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) 9:30-10:30, 11:30-12:30, 2:30-3:30 = 3.0 Hours 2.) The two (2) issues (from 3/08/2016) that I notified Doug (Torcon) about that needed to be addressed are as follows: a.) COMPLETED b.) COMPLETED 3.) I will follow up on item #7 (I, II, and III) in my Daily Report for tomorrow.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>



CAUTION
KEEP OUT

ILLINOIS STATE UNIVERSITY
GRIFFIN HALL





SERVPRO

FIRE & WATER - CLEANUP & RESTORATION™

Like it never even happened.™

SERVPRO® of Eastern Main Line/Bala Cynwyd 810-687-9090

SERVPRO® of Overbrook/Wynnefield

- Drying and Dehumidification
- Water Extraction
- Mold Remediation
- Fire and Smoke Damage
- Carpet and Upholstery Cleaning
- Air Duct Cleaning
- Sewer and Drain Cleaning
- Odor Removal
- Structural Repairs
- Disaster Restoration

Member Since 1998

1-800-827-4674

USDOT 2326173

PA 001 001 001 001 001 001 001 001 001 001

