

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 02/14/2017

Arrival Time 2:00p	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 3:00p	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 1 hr	Temp Range: 34°F to 43°F

CONTRACTOR Torcon, Inc.	SUBCONTRACTOR(S) J.J.Dougherty, Tristate Fence Co.
--------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 2 Foreman 1 Operators _____ Laborers 2 Drivers _____	Onsite to review the safety fence installation along the southern side of the parking garage site against the SEPTA rail line. Tristate Fence Co. for John J. Dougherty and Sons, Inc. finished auguring post holes from the modular block retaining wall eastward to the existing SEPTA fence. Posts are comprise of 10' long 5" diameter treated pine as per the project landscape drawing details. The contractor placed concrete and erected posts in 5 locations adjacent to the SEPTA pedestrian access stairs.
EQUIPMENT USED:	
Excavator _____ FEL _____ Dump Truck _____ Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other 1 _____ _____ _____	

SKETCH	COMMENTS
	INSPECTOR: William Wood-Jenkins - Gannett Fleming