Gannett Fleming

INSPECTOR'S DAILY REPORT

PROJECT	Villanova University - Pike Field Garage	**PROJECT NO.**	056756.256
CLIENT	Radnor Twsp.	**DATE**	04/04/2016

Arrival Time	8:30a	Weather:	☐Clear ☒Overcast ☐Rain ☐Hot ☒Warm ☐Cool ☐Cold
Departure Time	12:30p	Site Condition:	☐Clear ☒Muddy ☐ Dusty ☒Wet ☐Snow ☐Ice ☐Foggy
Total Hours	1.0		
		Temp Range:	67°F to 48°F

CONTRACTOR Torcon

SUBCONTRACTOR(S) JJD, CJ Drilling

LABOR FORCE

Superintendent	1
Foreman	0
Operators	1
Laborers	1
Drivers	0

EQUIPMENT USED:

Excavator	1
FEL	1
Dump Truck	10
Backhoe	1
Hoe Pac	
Vibratory Roller	
Motorized Tamper	
Other	
Large Roller	
Bulldozer	
Lull	

WORK PERFORMED

1.) JJD continued with excavation for the proposed Pike Field Garage as well as for CJ Drilling for the proposed caissons to be installed.
2.) I walked the entire site to check on all installed E&S controls which all appear functional at this time.
3.) Sweeper truck onsite all day to keep the roadways clean and clear of dirt and debris.
4.) CJ Drilling continued with the drilling and installation for the proposed caissons along Ithan Avenue.

SKETCH

COMMENTS

1.) Site times: 8:30-9:30, 12:00-12:30 = 1.5 Hours

INSPECTOR:
Jason Thompson - Gannett Fleming